

PLC Test Report

Item Name	1×24 PLC Splitter			Inspect Date			2023-03-15		
P/N	OT-P-1024-M-F-SA-Φ0.9-10-10			S/N			23031500076		
Fiber Type	G657A			Fiber length(m)			≥1		
Connector	SC/APC			Steel Tube/Case size(mm)			80×20×6		
parameter	IL (dB)			PDL (dB)			RL (dB)		
wavelength(nm)	@1310	@1490	@1550	@1310	@1490	@1550	@1310	@1490	@1550
Drection	Max ≤15.8			Max ≤ 0.30			≥60		
port1	15.64	15.53	15.52	0.01	0.02	0.05	Pass	Pass	Pass
port2	15.78	15.57	15.63	0.01	0.08	0.09	Pass	Pass	Pass
port3	15.63	15.55	15.54	0.04	0.07	0.05	Pass	Pass	Pass
port4	15.62	15.50	15.68	0.12	0.05	0.09	Pass	Pass	Pass
port5	15.51	15.59	15.75	0.13	0.08	0.09	Pass	Pass	Pass
port6	15.61	15.56	15.57	0.09	0.13	0.13	Pass	Pass	Pass
port7	15.67	15.51	15.71	0.04	0.08	0.03	Pass	Pass	Pass
port8	15.54	15.66	15.75	0.09	0.13	0.03	Pass	Pass	Pass
port9	15.59	15.65	15.73	0.09	0.01	0.12	Pass	Pass	Pass
port10	15.67	15.50	15.53	0.05	0.12	0.03	Pass	Pass	Pass
port11	15.52	15.77	15.70	0.09	0.12	0.06	Pass	Pass	Pass
port12	15.72	15.61	15.65	0.02	0.04	0.08	Pass	Pass	Pass
port13	15.60	15.74	15.57	0.05	0.12	0.11	Pass	Pass	Pass
port14	15.62	15.62	15.57	0.04	0.07	0.03	Pass	Pass	Pass
port15	15.72	15.77	15.73	0.05	0.04	0.12	Pass	Pass	Pass
port16	15.70	15.62	15.62	0.12	0.07	0.09	Pass	Pass	Pass
port17	15.73	15.54	15.77	0.07	0.11	0.04	Pass	Pass	Pass
port18	15.60	15.78	15.51	0.12	0.04	0.09	Pass	Pass	Pass
port19	15.72	15.72	15.70	0.11	0.06	0.09	Pass	Pass	Pass
port20	15.54	15.79	15.67	0.01	0.09	0.12	Pass	Pass	Pass
port21	15.58	15.73	15.60	0.01	0.05	0.02	Pass	Pass	Pass
port22	15.78	15.53	15.68	0.05	0.07	0.08	Pass	Pass	Pass
port23	15.50	15.69	15.60	0.09	0.07	0.05	Pass	Pass	Pass
port24	15.57	15.68	15.50	0.04	0.02	0.08	Pass	Pass	Pass
Input port									
Max(dB)	15.78	15.79	15.77	0.13	0.13	0.13	N/A		
Min(dB)	15.50	15.50	15.50	0.01	0.01	0.02	N/A		
AVG	15.63	15.63	15.64	0.06	0.07	0.07	N/A		
Uf(≤1.5dB)	0.28	0.29	0.27	DIR(dB)			≥55		

Checked by

QC Inspected by

